Garver Bryant Parkway Update

October 25, 2022

Construction Update:

- McGeorge began construction July 11th, 2022
- Construction is approximately 10% Complete. There have not been any significant delays or major Change Orders.
- Project is on schedule for completion in July 2024.
- Construction Progress Drone Photos (see attached)
- Completed Work:
  - Clearing and grubbing is complete
  - About half of earthwork is complete
  - About half of airport perimeter fence is complete
  - Some drainage pipe installed
  - Relocation of ILS Underground Electric nearly complete
  - Test piles for the bridge will begin in the coming weeks
- Upcoming Work:
  - Finish relocation of ILS underground electric
  - Finish airport perimeter fence
  - Finish earthwork
  - Continue laying drainage pipe
  - Pre-bore and drive 4 Test piles
  - Start installing 8 bridge bents in February of 2023







