Saline County Road Department
5500 Cynamide Road
Benton, Arkansas 72015
(501) 303-5690

March 22, 2023

Jonathan Hope
Hope Consulting
Engineers-Surveyors
129 N Main Street
Benton, Arkansas 72015

Ref: Road and Drainage Improvements to a part of Rudolph Road

Dear Mr. Hope:

Based on inspections of the work to improve Rudolph Road including drainage facilities and the satisfactory results of a observations to determine final in place base gravel (minimum of 8") and observing the laying of the asphalt (minimum of 2.5") thicknesses and the satisfactory results of a representative sample of subgrade density test (minimum of 95% modified) and base gravel density test (minimum 98% modified), the road and drainage structures are deemed to be complete and constructed to County standards. But based on an inspection today the following things need to be done; 1. Rework shoulders and make sure back fill soil is placed along edge of shoulders, 2. Re-shape and maybe use smaller rip rap, the existing stones stick up too high may even cause sight problems, 3. Remove or rework and clean out rock checks.

John Wofford PE, PLS

Saline County Engineer