SALINE COUNTY PLANNING BOARD
SALINE COUNTY COURTHOUSE
200 N. MAIN, ROOM 112
BENTON, AR 72015
(501) 303-5701 PHONE
(501) 315-1338 FAX
EMAIL: John.Wofford@salinecounty.org

July 19, 2022

Barker Excavating
Mr. Roger Barker
10085 Old Congo Road
Benton, AR 72019

Ref: Maintenance Bond to Cover Grace Village Phase 3

Dear Mr. Barker,
After our inspections of the newly constructed roads and drainage facilities and satisfactory results of a representative measurements to determine final in place base gravel (minimum of 8") and observing the laying of asphalt (minimum of 3") thick and satisfactory results of a roll test of the sub-grade and base gravel density test (minimum 98% modified), the roads are deemed to be complete and constructed to County standards.

At this time, a maintenance bond to ensure Barker Excavating either will correct any defects that arise or Saline County is compensated for costs resulting from repairs of any defects identified for a period of one year is required. The amount of bond is calculated as $25.00 per constructed feet of road. Based on the preliminary Plat, the total footage of constructed road is 1152 feet.

Required Maintenance Bond is 1152 x $25.00 = $28,800.0

The date of expiration of this bond will be one year from the date the bond is issued.

Thanks,

John Wofford
Saline County Engineer